

Bedford Broadband Advisory Committee

Meeting Agenda

March 12, 2020

10:00am

County Administration Building, 122 E. Main Street

1. Old Business

a. River Street Networks

2. Project Status Report- Through March 6 (Tracker Updated on First and Third Fridays of Each Month - (Milestone and Budget Trackers Attached)

- Big Island
- Big Island Elementary
- Montvale
- Hardy Collection
- Shady Grove
- McGhee Road
- Boonsboro
- Moneta
- Huddleston
- New London
- Wheat Valley
- Landfill

3. Fiber Update

- a. Fiber locations, length, and depth
- b. Update on status of easements
- c. Update on status of documentation for VDOT

4. Brisnet Service Delivery Plan for Customer Roll-Out

5. Good of the Order

6. Adjourn

Next Meeting: April 12, 2020 at 10:00am at the Bedford County Administration Building (122 E. Main Street, Bedford)

Expenditure Tracker

2020.03.10

Invoice Information	Date	2/25/2019	4/16/2019	4/16/2019	6/4/2019	9/30/2019	10/22/2019	11/20/2019	12/16/2019	2/10/2020	Certified Invoice Not Yet Received
	Paid	3/5/2019	4/22/2019	4/22/2019	7/12/2019	10/2/2019	11/12/2019	12/10/2019	1/14/2020	2/25/2020	
	Check	#8253976	#8255482	#8255482	#8258524	#8260092	#8261172	#8262116	#8263574	#8265139	
	Check Amount	107,875	149,000	360,000	76,000	215,650	106,230	20,118	378,290	190,323	170,050
	Total Amount	111,800	149,000	360,000	76,000	231,000	106,230	20,118	401,148	200,340	179,000
	Retainage Garnishment	3,925	-	-		15,350	-	N/A	20,057	10,017	8,950
Big Island	Tower/Site Development	16,857	13,000	36,000		14,000	2,000	7,713			
	Tower Construction						15,000		39,000		20,000
	Microwave Backhaul										
	Fiber Installation								100,000		
Big Island Elementary	Tower/Site Development	9,357	12,500	36,000	10,000	14,000	9,500	12,405			
	Tower Construction						54,000		70,000		
	Microwave Backhaul										
	Fiber Installation						10,170		23,730		
Wheat Valley	Tower/Site Development	9,160	12,500	36,000	8,000	14,000					
	Tower Construction										
	Microwave Backhaul								11,500		
	Fiber Installation										
Landfill	Tower/Site Development	9,160	12,500	36,000		14,000			39,000		2,000
	Tower Construction										15,000
	Microwave Backhaul								11,500		
	Fiber Installation										
Montvale	Tower/Site Development	5,857				7,000	2,000				
	Tower Construction										
	Microwave Backhaul										
	Fiber Installation						13,560				
McGhee	Tower/Site Development	9,160	20,500	36,000	8,000	24,000				12,000	
	Tower Construction										
	Microwave Backhaul								11,500		
	Fiber Installation										
Boonsboro	Tower/Site Development	9,357	20,500	36,000	10,000	24,000				2,000	
	Tower Construction									15,000	
	Microwave Backhaul										
	Fiber Installation								28,476		
Moneta	Tower/Site Development	9,357	12,500	36,000	8,000	24,000					
	Tower Construction										
	Microwave Backhaul										
	Fiber Installation										
New London	Tower/Site Development	5,857	7,500		8,000	24,000					2,000
	Tower Construction										
	Microwave Backhaul									20,340	
	Fiber Installation										
Hardy	Tower/Site Development	9,160	12,500		8,000	24,000				2,000	
	Tower Construction									54,000	
	Microwave Backhaul			36,000							
	Fiber Installation								11,500		
Shady Grove	Tower/Site Development	9,160	12,500		8,000	24,000				2,000	
	Tower Construction									54,000	70,000
	Microwave Backhaul			36,000							
	Fiber Installation								11,500		
Huddleston	Tower/Site Development	9,357	12,500		8,000	24,000			2,000		
	Tower Construction								15,000	39,000	70,000
	Microwave Backhaul			36,000							
	Fiber Installation								26,442		

Bedford County Broadband - Milestone Tracker - 3/6/2020

Site Name	Site Address	Tower Type	Landlord	Real Estate	Site Plan	Building Permit	Tower Construction Start	Power Order Status	Fiber/Pole Attachment or MW	Tower Stacking/ Construction Wrap-Up
Big Island	1177 Sunset Hill Rd. Big Island	195' Monopole	Georgia Pacific	X	X	X	9/21/2019	Ordered on 9/5/19	Pole attachment completed 10/21/19.	Stack anticipated for 3/5/20 - UNKNOWN STATUS. Previous anticipated stack dates were 3/3/20, 2/28/20, 2/25/20, 2/21/20 (crane stabilization issues), and 2/12/20. Fencing site clean up completed 2/20/20.
Big Island Elementary	1114 Schooldays Rd. Big Island	195' Monopole	Bedford County School System	X	X	X	9/12/2019	Ordered on 9/5/19. Anticipated turn on date 3/17/20. Previously anticipated for 2/27/20.	Fiber run completed. Waiting to connect by 4/2/20.	12/18/2019
Montvale	11575 Lynchburg Turnpike Rd. Montvale	195' Self Support	Bedford County	X	X	X	N/A	Ordered on 9/5/2019. AEP processed on 10/28/19.	Pole attachment signed on 11/1/19.	Anticipated date for antenna collocation and turn up is 4/1/20.
Hardy Collection	1220 Bandy Mill Rd. Hardy	195' Monopole	Bedford County Public Works	X	X	X	1/10/2020	Ordered on 11/10/19. Anticipated completion 3/17/20. Previously anticipated for 2/15/20.	MW install anticipated 3/25/20. Previously anticipated for 3/15/20.	Stack anticipated for 2/28/20 - UNKNOWN STATUS. Previous anticipated stack dates were 2/27/20, 2/15/20 (weather issues), and 3/1/20.
Shady Grove	101 Shady Grove Drive Thaxton	195' Monopole	Shady Grove Volunteer EMS	X	X	X	12/27/2019	Ordered on 11/10/19. Anticipated install for live meter is 4/1/20.	MW install anticipated 3/15/20.	Stack was completed on 2/20/20. Previous anticipated stack dates were 2/15/20, 2/14/20, and 2/10/20 (weather issues).
McGhee Rd.	1029 McGhee Rd. Bedford	195' Monopole	Bedford Regional Water Authority	X	X	X	Site work anticipated to begin 3/3/20 - UNKNOWN STATUS. Previously anticipated to begin 2/24/20 and 2/20/20.	Anticipated completion is 4/10/20. Previously anticipated for 2/15/20. Ordered on 11/10/19.	MW install anticipated 4/20/20. Previously anticipated for 3/15/20.	Stack anticipated for 4/20/20. Previous anticipated stack date was 4/15/20.
Boonsboro VFD	1065 Lee Jackson Highway Bedford	195' Monopole	Boonsboro Volunteer Fire and Rescue	X	X	X	Construction on foundation anticipated to take place 3/3/20 - 3/5/20 - UNKNOWN STATUS. Previously anticipated to begin 2/14/20.	Ordered on 12/10/19. Anticipated completion for live power is 3/17/20 - UNKNOWN STATUS. Previously anticipated for 3/1/20.	MW install anticipated 3/15/20.	Stack anticipated for 4/20/20.
Moneta	3303 Horeshoe Bend Rd. Moneta	195' Monopole	Private Land Owner	Lease signed by landowner; awaiting site plan and building permit application from BRT prior to BCBA signature.	SRP approved by Planning Commission 2/18/20. BRT to submit site plan and building documents to County Community Development - UNKNOWN STATUS. Materials not yet submitted; previous anticipated submittal dates were 3/3/20 and 2/27/20.		Construction anticipated to begin 4/1/20.	Ordered on 11/10/19 order. Held to 4/1/20.	Fiber run anticipated 5/1/20.	Stack anticipated for 6/30/20.
Huddleston	2967 Fairview Church Rd. Huddleston	195' Monopole	Bedford County Public Works	X	X	X	11/15/2019	Ordered on 11/1/19. Completed on 12/13/19.	Fiber install and aerial run anticipated 4/1/20. Previously anticipated for 3/15/20.	Construction completion anticipated for 3/7/20. - UNKNOWN STATUS. Moved up from 3/17/20.
New London	1375 West London Park Drive Forest	140' Water Tank	Bedford Regional Water Authority	Pending lease signing - BRT to submit specifications to BRWA for review - UNKNOWN STATUS	X	X	N/A	Ordered on 11/10/19. Completed on 12/15/19.	MW install anticipated 4/1/20.	Construction completion anticipated for 5/10/20.
Wheat Valley	6178 Wheat Valley Rd. Bedford	195' Monopole	Bedford Regional Water Authority	X	Administrative Variance needed for tower. Letters went out to adjacent properties 3/2/20.		Construction anticipated to begin on 35-day delay. Previously anticipated to begin 3/1/20.	Ordered on 11/10/19. Anticipated completion on a 35-day delay. Previously anticipated for 3/1/20.	MW install on a 35-day delay. Previously anticipated for 4/15/20.	Construction completion on a 35-day delay. Previously anticipated for 5/15/20.
Landfill/ Recycle Center	1060 Recycle Road, Bedford	195' Monopole	Bedford County Public Works	Complete	X	X	2/3/2020	Ordered on 11/10/19. Anticipated completion 3/3/20 - UNKNOWN STATUS. Moved up: previously anticipated for 3/15/20.	MW install on a 30-day delay. Previously anticipated 4/20/20.	Construction completion on a 30-day delay. Previously anticipated for 5/15/20.

Complete				Underway				On Hold			
-----------------	--	--	--	-----------------	--	--	--	----------------	--	--	--