

## **ZiTel March 2023 Report**

### **February Main Line construction completed on below roads and ready to turn up customers:**

- Stone Mountain Road – 9,926 feet
- Lee Jackson Highway – 1,296 feet
- Parkers Church and Trap Branch Road – 2,112 feet
- Morgans Church Road – 2,636 feet
- Feldspar – 946 feet
- Total installed footage – 16,916 feet. (3.2 miles)

### **Total VATI customers installed to date – 128**

- Lipscomb Road – 41 customers (completed)
- Shoulder Run Road – 10 customers (completed)
- Stony Fork Road – 25 customers (completed)
- Boonsboro Area – 16 customers
- Dickerson Mill – 19 customers
- Dundee Road – 6 customers
- Tolers Ferry – 1 customer
- Roach Road – 3 customers
- Mead Valley Road – 7 customers

### **Total VATI customers in a pending state - 294**

- Stone Mountain – 22 pending
- Feldspar – 4 pending
- Ayers Road – 27 pending
- Dickerson Mill Road – 22 pending
- Dundee Road – 13 pending
- Tolers Ferry (between Roach and Dundee) – 1 pending
- Roach Road – 3 pending
- Old Fire Trail Road – 3 pending
- Mead Valley Road – 2 pending

### **Main Line construction continues:**

- Stewartville Road Primary Main Line (from SRHS to Jordantown Road) – aerial and underground plant, permits obtained, actively building aerial and underground portion.
- Smith Mountain Lake Parkway (from Saunders Vol FD to the end of the road at the water) – activity building on SML Parkway.

### **EastLake Community Church Neighborhood**

Hendrick Store Road—actively building  
Timberwood Lane—actively building  
Crystal Shores Drive—actively building  
Wayfarer Lane—actively building  
Custers Cove Way—actively building  
Brook Run—actively building  
White Cap Lane—in construction schedule, continues  
Aspen Road—in construction schedule, continues  
Red Oak Road—in construction schedule, continues  
Peninsula Drive—in construction schedule, continues  
Bent Tree Road—in construction schedule, continues  
Oak Hollow Road—in construction schedule, continues  
Pine Knob Circle—in construction schedule, continues  
Meadow Point Drive—in construction schedule, continues

### **Boonsboro Expanded Footprint**

- Lee Jackson Highway to Lynchburg City Line—Complete. This will complete Boonsboro VATI.

### **Huddleston Expanded Footprint**

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Completion of Stone Mountain Road—in progress now
- Completion of Feldspar—complete
- Patmos Church—in progress now

### **Expanded Moneta Footprint**

Main Line construction continues and permits pending submission or pending approval with VDOT:

Altice Road—Still awaiting VDOT approval, road is currently under construction.

Piney Grove School Road

Promise Land Road

Morgan's Church Road

### **Thaxton/Montvale Area Build**

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road—in progress now
- Magnolia Drive—in progress now
- Von Roy Road—pending

### **Jordantown/Goodview Area**

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Turner Branch Road—pending
- Goodview Road—pending
- Jordantown Road—pending