

Zitel February 2023 Report

January main line construction completed on below roads and ready to turn up customers:

- Morgan's Church Road – 6,864 feet
- Patmos Church Road – 10,560 feet
- Malton's Way – 5,280 feet
- Sleepy Hollow Road – 2,640 feet
- Magnolia Drive – 4,224 feet
- Total installed footage – 29,568 feet (5.6 miles)

Total VATI customers installed to date – 112

- Lipscomb Road – 41 customers
- Shoulder Run Road – 10 customers
- Stony Fork Road – 25 customers
- Boonsboro Area – 14 customers
- Dickerson Mill Road – 16 customers
- Mead Valley Road – 6 customers

Total VATI customers in the system in a pending state - 283

- Stone Mountain – 12 pending
- Feldspar – 4 pending
- Ayers Road – 19 pending
- Dickerson Mill Road – 22 pending
- Dundee Road – 18 pending
- Toller's Ferry – 2 pending
- Roach Road – 6 pending
- Old Fire Trail Road – 3 pending
- Mead Valley Road – 3 pending

Main Line construction continues:

- Stewartville Road Primary Main Line (from SRHS to Jordantown Road) – Aerial plant, permits obtained, make ready underway
 - Should be completed in February
- Smith Mountain Lake Parkway (from Saunders Vol FD to the end of the road at the water)—permits completed, 811 Mark. Expected to begin week of 2/13/23

EastLake Community Church Neighborhood

- Hendrick Store Road—Permits in, 811 marked, In Progress.
- Timberwood Lane—Permits in, 811 marked, In Progress.
- Crystal Shores Drive—Permits in, 811 marked, In Progress.

- Wayfarer Lane—Permits in, 811 marked, In Progress.
- Custers Cove Way—Permits in, 811 marked, In Progress.
- Brook Run—in construction schedule - continues)
- White Cap Lane—(in construction schedule - continues)
- Aspen Road—(in construction schedule - continues)
- Red Oak Road—(in construction schedule - continues)
- Peninsula Drive—(in construction schedule - continues)
- Bent Tree Road—(in construction schedule - continues)
- Oak Hollow Road—(in construction schedule - continues)
- Pine Knob Circle—(in construction schedule - continues)
- Meadow Point Drive—(in construction schedule - continues)

Boonsboro Expanded Footprint

- Lee Jackson Highway to Campbell County Line—in progress now, should be completed in the next few days
 - This will complete Boonsboro VATI.

Huddleston Expanded Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT

- Completion of Stone Mountain Road (In progress now)
- Completion of Feldspar (In progress now)
- Patmos Church (In progress now)

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT

- Altice Road—Still awaiting VDOT approval, road is currently under construction.
- Piney Grove School Road
- Promise Land Road
- Morgan’s Church Road

Thaxton/Montvale Area Build

Main Line construction continues and permits pending submission or pending approval with VDOT

- Rocky Ford Road—in progress now
- Magnolia Drive—in progress now
- Von Roy Road—pending

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT

- Turner Branch Road—pending
- Goodview Road—pending
- Jordantown Road—pending