

ZiTel January 2023 Report

December main line construction completed on below roads and ready turn up customers:

- Remainder of Feldspar Road– 12,144 feet
- Stone Mountain Road & remainder of Bold Branch – 13,728 feet
- SML Parkway – 7,392 feet (pull to New POP at Saunders Vol FD)
- Ayers Road – 5,808 feet
- Total installed footage – 39,072 feet. (7.40 miles)

Total VATI customers installed to date – 90

- Lipscomb Road – 39 customers
- Shoulder Run Road – 10 customers
- Stony Fork Road – 23 customers
- Boonsboro Area – 12 customers
- Dickerson Mill – 4 customers
- Mead Valley Road – 2 customers

Total VATI customers in the system in a pending state - 265

- Stone Mountain – 8 pending
- Feldspar – 4 pending
- Ayers Road – 14 pending
- Dickerson Mill Road – 27 pending
- Dundee Road – 29 pending
- Toller's Ferry – 2 pending
- Roach Road – 6 pending
- Old Fire Trail Road – 3 pending
- Mead Valley Road – 9 pending

Main Line construction continues:

- Stewartville Road Primary Main Line (from SRHS to Jordantown Road) – Aerial plant, permits obtained, make ready underway
 - Should be mostly completed in January.
- Smith Mountain Lake Parkway (from Saunders Vol FD to the end of the road at the water) – permits submitted to VDOT, waiting for return
 - Expected to begin Construction in January.

EastLake Community Church Neighborhood

- Hendrick Store Road—Permits in, should complete in January
- Timberwood Lane—Permits in, should complete in January

- Crystal Shores Drive—Permits in, should complete in January
- Wayfarer Lane—Permits in, should complete in January
- Custers Cove Way—Permits In, should complete in January
- Brook Run—(in construction schedule - continues)
- White Cap Lane—(in construction schedule - continues)
- Aspen Road—(in construction schedule - continues)
- Red Oak Rd—(in construction schedule - continues)
- Peninsula Drive—(in construction schedule - continues)
- Bent Tree Road—(in construction schedule - continues)
- Oak Hollow Road—(in construction schedule - continues)
- Pine Knob Circle—(in construction schedule - continues)
- Meadow Point Drive—(in construction schedule - continues)

Boonsboro Expanded Footprint

- Lee Jackson Highway to Campbell County Line (in progress now, should be completed soon)

Huddleston Expanded Footprint

- Main Line construction continues and permits pending submission or pending approval with VDOT:
- Patmos Church Road (In progress now)
- Sleepy Hollow Road (In progress now)
- Maltons Way (In progress now)

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Altice Road (Still awaiting VDOT approval) – road is currently under construction.
- Piney Grove School Road
- Promise Land Road
- Morgan’s Church Road

Thaxton/Montvale Area Build

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road
- Magnolia Drive

- Von Roy Road

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Turner Branch Road
- Goodview Road
- Jordantown Road