

ZiTel April 2023 Report

March Main Line construction completed on below roads and ready to splice in and turn up customers:

- Smith Mountain Parkway – 32,936 feet
- Stewartsville Road – 39,710 feet
- Hendricks Store Road – 2,412 feet
- Total installed footage – 75,058 feet. (14.22 miles)

Total VATI customers installed to date: 165

- Lipscomb Road – 41 customers (Completed)
- Shoulder Run Road – 10 customers (Completed)
- Stony Fork Road – 25 customers (Completed)
- Boonsboro Area – 18 customers
- Dickerson Mill – 26 customers
- Dundee Road – 11 customers
- Tolers Ferry – 2 customers
- Roach Road – 4 customers
- Mead Valley Road – 7 customers
- Stone Mountain – 9 customers
- Feldspar Road – 4 customers
- Ayers Road – 8 customers

Total VATI customers in a pending state: 384

-
Stone Mountain – 24 customers
Feldspar – 8 customers
Ayers Road – 10 customers
Dickerson Mill Road – 20 customers
Dundee Road – 9 customers
Roach Road – 4 customers
Old Fire Trail Road – 4 customers
Mead Valley Road – 6 customers
Stewartsville Road – 17 customers
Stewartsville Road – 23 customers
Hendrick Store Road – 11 customers
Morgans Church Road – 4 customers

Main Line construction continues:

- Stewartville Road Primary Main Line (from SRHS to Jordantown Road): Goal to finish build to the Stewartville POP on Turner Branch Road by 4/21/23.
- Smith Mountain Lake Parkway (from Old Bridge Road near Goose Creek to the end of the road at the SML): Goal to finish the entire Road by 4/21/23.

Main Line construction continues at the EastLake Community Church Neighborhood:

- Hendrick Store Road—actively building
- Timberwood Lane—actively building
- Crystal Shores Drive—actively building
- Wayfarer Lane—actively building
- Custers Cove Way—actively building
- Brook Run—actively building
- White Cap Lane—in construction schedule, continues
- Aspen Road—in construction schedule, continues
- Red Oak Road—in construction schedule, continues
- Peninsula Drive—in construction schedule, continues
- Bent Tree Road—in construction schedule, continues
- Oak Hollow Road—in construction schedule, continues
- Pine Knob Circle—in construction schedule, continues
- Meadow Point Drive—in construction schedule, continues

Boonsboro Expanded Footprint

- Lee Jackson Highway to Lynchburg City Line— complete

Huddleston Expanded Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Continuing SML Parkway

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Altice Road—actively building
- Piney Grove School Road—pending
- Promise Land Road—pending

Thaxton/Montvale Area Build

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road—actively building
- Magnolia Drive—actively building
- Von Roy Road—pending

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Hales Ford Road—actively building
- Goodview Town Road—actively building
- Horseshoe Bend Road—actively building
- Turner Branch Road—pending
- Goodview Road—pending
- Jordantown Road—pending