

ZiTel May 2023 Report

April Mainline construction completed on below roads and ready to splice in and turn up customers:

- Smith Mountain Parkway—39,870 feet, except for small section of restoration
- Halesford Road—16,590 feet
- Stewartsville Road—37,279 feet, redoing small 1,000-foot section
- Rocky Ford Road—4,895 feet
- Hendricks Store Road—8,936 feet
- Total installed footage – 107,570 feet (20.37 miles)

Total VATI customers installed to date: 208

- Lipscomb Road—41 customers, (Completed)
- Shoulder Run Road—10 customers, (Completed)
- Stony Fork Road—27 customers, (Completed)
- Boonsboro Area—18 customers
- Dickerson Mill—28 customers
- Dundee Road—12 customers
- Tolers Ferry—2 customers
- Roach Road—8 customers
- Mead Valley Road—7 customers
- Stone Mountain—16 customers
- Feldspar Road—4 customers
- Ayers Road—9 customers
- Bold Branch—11 customers
- Maltons Way—5 customers
- Garcia Road—3 customers
- Sleepy Hollow Road—4 customers
- Stewartsville Road—3 customers

Total VATI customers in the system in a pending state: 436

- Stone Mountain—31 customers
- Feldspar—8 customers
- Ayers Road—10 customers
- Dickerson Mill Road—20 customers
- Dundee Road—6 customers
- Roach Road—4 customers
- Old Fire Trail Road—4 customers
- Mead Valley Road—6 customers
- SML Parkway Road—32 customers
- Stewartsville Road—23 customers
- Hendrick Store Road—11 customers

- Morgans Church Road—4 customers

Main Line construction continues.

- Stewartville Road Primary Main Line (from SRHS to Jordantown Road): actively building into the Turner Branch POP
- Smith Mountain Lake Parkway: complete

Main Line construction continues at the EastLake Community Church Neighborhood

Hendrick Store Road—actively building
 Timberwood Lane—actively building
 Crystal Shores Drive—actively Building
 Wayfarer Lane—actively building
 Custers Cove Way—actively building
 Brook Run—actively building
 Tuck Road—actively building
 Radford Church Lane—actively building
 Isle of Pines Drive—actively building
 Hickory Cove Road—actively building
 White Cap Lane—in construction schedule, continues
 Aspen Road—in construction schedule, continues
 Red Oak Road—in construction schedule, continues
 Peninsula Drive—in construction schedule, continues
 Bent Tree Road—in construction schedule, continues
 Oak Hollow Road—in construction schedule, continues
 Pine Knob Circle—in construction schedule, continues
 Meadow Point Drive—in construction schedule, continues

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Altice Road—actively building
- Piney Grove School Road—actively building
- Promise Land Road—actively building
- Joppa Mill Road Extension—actively building

Thaxton/Montvale Area Build

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road—actively building
- Magnolia Drive—actively building
- Von Roy Road—pending

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Hales Ford Road—actively building
- Goodview Town Road—actively building
- Horse shoe Bend Road—actively building
- Turner Branch Road—actively building
- Goodview Road—actively building
- Jordantown Road—actively building