ZiTel July 2023 Report

June Mainline construction completed on below roads and ready to splice in and turn up customers:

- Goodview Town Road—950 ft
- Emmaus Church Road—11860 ft
- Wayfarer Lane—1374 ft
- Altice Road—1287 ft
- Custers Cove Way—296 ft
- Jeters Mill Road—4200 ft (completed but waiting on connection off Jordantown Road)
- Total installed footage—24,967 feet (4.73 miles)

Total VATI customers installed to date: 323

- 43 customers on Lipscomb Road (Completed)
- 10 customers on Shoulder Run Road (Completed)
- 27 customers on Stony Fork Road (Completed)
- 22 customers in the Boonsboro Area (Completed)
- 38 customers on Dickerson Mill
- 12 Customers on Dundee Road
- 2 customers on Tolers Ferry
- 9 Customers on Roach Road
- 3 customers on old Fire Trail Road
- 10 customers on Mead Valley Road
- 25 customers on Stone Mountain
- 16 customers on Feldspar Road
- 9 customers on Ayers Road
- 16 customers on Bold Branch
- 5 customers on Maltons Way
- 5 customers on Garcia
- 8 customers on Sleepy Hollow
- 12 customers on Stewartsville Road
- 24 customers on Smith Mountain Parkway
- 14 customers on Hendrick Store Road
- 8 customers on Morgans Church Road
- 3 customers on Timberwood
- 1 customer on Tuck Road
- 1 customer on Wayfarer Road

Total VATI customers in the system in a pending state: 525

- Stone Mountain—12 customers
- Feldspar—1 customer
- Ayers Road—9 customers

- Dickerson Mill Road—14 customers
- Dundee Road—6 customers
- Roach Road—1 customer
- Old Fire Trail Road—3 customers
- Mead Valley Road—2 customers
- SML Parkway Road—19 customers
- Stewartsville Road—42 customers
- Hendrick Store Road—4 customers
- Morgans Church Road—4 customers
- Altice Road—11 customers
- Timberwood—6 customers
- Skyway Drive—4 customers
- Radford Church Road—3 customers
- Goodview town road—2 customers
- Emmaus Church Road—4 customers

Main Line construction continues:

- Stewartville Road Primary Main Line (from SRHS to Jordantown Road): Complete
- Smith Mountain Lake Parkway: Complete

Main Line construction continues at the EastLake Community Church Neighborhood:

Hendrick Store Road—complete Timberwood Lane—complete Crystal Shores Drive—actively building Wayfarer Lane—complete Custers Cove Way—complete Brook Run—actively building Tuck Road—complete Radford Church Road—complete Isle of Pines Drive—actively building White Cap Lane—(in construction schedule - continues) Aspen Road—(in construction schedule - continues)

Red Oak Road—(in construction schedule - continues)

Peninsula Drive—(in construction schedule - continues)

Bent Tree Road—(in construction schedule - continues)

Oak Hollow Road—(in construction schedule - continues)

Pine Knob Circle—(in construction schedule - continues)

Meadow Point Drive—(in construction schedule - continues)

Boonsboro Expanded Footprint

Complete

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Altice Road—complete
- Piney Grove School Road—actively building
- Promise Land Road—actively building
- Shepards Store Road—actively building
- Robertson Road—actively building
- Joppa Mill Road Extension—complete

Thaxton/Montvale Area Build

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road—actively building
- Magnolia Drive—actively building
- Von Roy Road—pending

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Hales Ford Road—actively building
- Goodview Town Road—partially complete
- Emaus Church Road—partially complete
- Horse shoe Bend Road—actively building
- Turner Branch Road—actively building
- Goodview Road—actively building
- Jordantown Road—actively building
- Jeters Mill Road—actively building