

ZiTel August 2023 Report

July Mainline construction completed on below roads and ready to splice in and turn up customers:

- Goodview Town Road—17,544 ft
- Jeter's Chapel Road—28,890 ft (completed but waiting on connection off Jordantown Road)
- Horseshoe Bend Road—4,925 ft
- Halesford Road—12,695 ft
- Total installed footage—64,054 ft

Total VATI customers installed to date: 374

- 43 customers on Lipscomb Road (Completed)
- 10 customers on Shoulder Run Road (Completed)
- 27 customers on Stony Fork Road – (Completed)
- 22 customers in the Boonsboro Area – (Completed)
- 42 customers on Dickerson Mill
- 12 Customers on Dundee Road (Completed)
- 3 customers on Tolers Ferry
- 9 customers on Roach Road
- 6 customers on Old Fire Trail Road
- 11 customers on Mead Valley Road
- 28 customers on Stone Mountain
- 18 customers on Feldspar Road
- 9 customers on Ayers Road
- 18 customers on Bold Branch
- 6 customers on Maltons Way
- 6 customers on Garcia
- 10 customers on Sleepy Hollow
- 22 customers on Stewartville Road
- 36 customers on Smith Mountain Parkway
- 15 customers on Hendrick Store Road
- 9 customers on Morgans Church Road
- 5 customers on Timberwood
- 3 customers on Tuck Road
- 1 customers on Wayfarer Road
- 3 customers on Skyway Drive

Total VATI customers in the system in a pending state: 589

- Stone Mountain—11 customers
- Feldspar—2 customer
- Ayers Road—9 customers
- Dickerson Mill Road—12 customers

- Dundee Road—5 customers
- Old Fire Trail Road—8 customers
- Mead Valley Road—1 customer
- SML Parkway Road—22 customers
- Stewartville Road—39 customers
- Hendrick Store Road—2 customers
- Morgans Church Road—2 customers
- Altice Road—14 customers
- Timberwood—4 customers
- Skyway Drive—2 customers
- Radford Church Road—4 customers
- Goodview Town Road—8 customers
- Emmaus Church Road—6 customers

Main Line construction continues:

- Stewartville Road Primary Main Line (from SRHS to Jordantown Road): Complete
- Smith Mountain Lake Parkway: Complete

Main Line construction continues at the EastLake Community Church Neighborhood:

Hendrick Store Road—complete
 Timberwood Lane—complete
 Crystal Shores Drive—actively building
 Wayfarer Lane—complete
 Custers Cove Way—complete
 Brook Run—actively building
 Tuck Road—complete
 Radford Church Road—complete
 Isle of Pines Drive—actively building
 Hickory Cove Lane—actively building
 White Cap Lane—(in construction schedule - continues)
 Aspen Road—(in construction schedule - continues)
 Red Oak Road—(in construction schedule - continues)
 Peninsula Drive—(in construction schedule - continues)
 Bent Tree Road—(in construction schedule - continues)
 Oak Hollow Road—(in construction schedule - continues)
 Pine Knob Circle—(in construction schedule - continues)
 Meadow Point Drive—(in construction schedule - continues)

Boonsboro Expanded Footprint

Complete

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Altice Road—complete
- Piney Grove School Road—actively building
- Promise Land Road—actively building
- Shepards Store Road—actively building
- Robertson Road—actively building
- Joppa Mill Road Extension—complete

Thaxton/Montvale Area Build

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road—partially complete
- Magnolia Drive—actively building
- Von Roy Road—pending

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Halesford Road—partially complete
- Goodview Town Road—complete
- Emmaus Church Road—complete
- Horseshoe Bend Road—partially complete
- Turner Branch Road—actively building
- Goodview Road—actively building
- Jordantown Road—actively building
- Jeters Mill Road—actively building