

ZiTel December 2023 Report

November Mainline construction completed on below roads and ready to splice in and turn up customers:

- Morgans Mill Road—9,911 ft
- Saunders Grove—72,655 ft
- Jordantown Road—12,672 ft
- Horseshoe Bend—3,200 ft
- Dickerson Mill Rd—13,945 ft
- Total installed footage—112,383 ft (21 miles)

Total VATI customers installed to date: 695

**all completed roads have been removed from the list below*

- 51 customers on Dickerson Mill
- 17 customers on Mead Valley Road
- 38 customers on Stone Mountain
- 24 customers on Bold Branch
- 65 customers on Stewartville Road
- 64 customers on Smith Mountain Parkway
- 25 customers on Hendrick Store Road
- 2 customers on Wayfarer Road
- 9 customers on Skyway Drive
- 4 customers on Anna Lane
- 3 customers on Hack Drive
- 18 customers on Horseshoe Bend
- 12 customers on Goodview Town
- 11 customers on Meadors Spur Road
- 3 customers on Emmus Church Road
- 16 customers on Hickory Cove
- 12 customers on Isle of Pines
- 2 customers on Altice Road
- 5 customers on Radford Church

Total VATI customers in the system in a pending state: 986

- Stone Mountain—8 customers
- Ayers Road—9 customers
- Dickerson Mill Road—16 customers
- Dundee Road—2 customers
- Old Fire Trail Road—8 customers
- Meadors Spur Road—15 customers
- SML Parkway Road—44 customers
- Stewartville Road—42 customers

- Hendrick Store Road—0 customers
- Altice Road—12 customers
- Timberwood—2 customers
- Radford Church Road—2 customers
- Goodview Town Road—9 customers
- Emmaus Church Road—4 customers
- Jordantown Road—27 customers
- Robertson Road—8 customers
- Rocky Ford Road—8 customers
- Isle of Pines—12 customers
- Hickory Cove—11 customers
- Jeters Chapel—22 customers
- Jeters Mill—14 customers
- Morgans Mill—13 customers

Main Line construction continues:

- Stewartville Road Primary Main Line (from SRHS to Jordantown Road): Complete
- Smith Mountain Lake Parkway: Complete

Main Line construction continues at the EastLake Community Church Neighborhood:

Hendrick Store Road—complete
 Timberwood Lane—complete
 Crystal Shores Drive—actively building
 Wayfarer Lane—complete
 Custers Cove Way—complete

Boonsboro Expanded Footprint

Complete

Expanded Huddleston Footprint

Complete

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Meadors Spur—actively building
- Altice Road—complete
- Piney Grove School Road—actively building
- Promise Land Road—actively building
- Shepards Store Road—actively building
- Robertson Road—complete

- Joppa Mill Road Extension—complete

Thaxton/Montvale Area Build

PoP secured—construction to begin soon.

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road—partially complete
- Magnolia Drive—actively building
- Von Roy Road—pending
- Robertson Road—actively building

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Halesford Road—complete
- Goodview Town Road—complete
- Emmaus Church Road—complete
- Morgans Mill Road—actively building
- Horseshoe Bend Road—complete
- Turner Branch Road—actively building
- Goodview Road—actively building
- Jordantown Road—actively building
- Jeters Mill Road—actively building
- Jeter Chapel Road—complete
- Beagle Club Road—actively building
- Saunders Grove Road—actively building