

## ZiTel February 2024 Report

**January Mainline construction completed on below roads and ready to splice in and turn up customers:**

- Goodview Road—29,973 ft
- Sandy Level—10,479 ft
- Jeters Mill—13,000 ft
- Jordantown Road—7,836 ft
- Hendrick Store Road—3,500 ft
- Nemmo Road—9,896 ft
- Horseshoe Bend Road—7,982 ft
- Begal Club/Brookledge—13,373 ft
- Lick Mtn Drive—967 ft
- Gardner Road—1,197 ft
- Highland Acers—1,837 ft
- Gray's Lane—1,856 ft
- Total installed footage—102,257 ft (19.8 miles)

**Total VATI customers installed to date: 829**

*\*all completed roads have been removed from the list below*

- 62 customers on Dickerson Mill
- 41 customers on Stone Mountain
- 28 customers on Bold Branch
- 75 customers on Stewartsville Road
- 77 customers on Smith Mountain Parkway
- 26 customers on Horseshoe Bend
- 14 customers on Goodview Town
- 11 customers on Meadors Spur Road
- 7 customers on Emmus Church Road
- 18 customers on Hickory Cove
- 17 customers on Isle of Pines
- 2 customers on Altice Road
- 8 customers on Shepards Store Road
- 6 customers on Radford Church
- 8 customers on Saunders Grove
- 19 customers on Jordantown Road

**Total VATI customers in the system in a pending state: 1492**

- Stone Mountain—6 customers
- Ayers Road—9 customers
- Dickerson Mill Road—18 customers
- Dundee Road—2 customers

- Meadors Spur Road—15 customers
- SML Parkway Road—26 customers
- Stewartville Road—22 customers
- Altice Road—13 customers
- Goodview Town Road—4 customers
- Jordantown Road—44 customers
- Saunders Grove—18 customers
- Snow Ridge Road—3 customers
- Robertson Road—12 customers
- Rocky Ford Road—14 customers
- Isle of Pines—5 customers
- Hickory Cove—3 customers
- Jeters Chapel—26 customers
- Jeters Mill—22 customers
- Shephards Store Road—5 customers
- Morgans Mill—12 customers
- Goodview Road—28 customers
- Nemmo Road—31 customers
- Macon Loop/Boonsboro Place—4 customers

**Main Line construction continues:**

- Turner Branch Road
- Goodview Road
- Jordantown Road
- Stewartville Road Primary Main Line (from SRHS to Jordantown Road): 4-lane section

**Boonsboro Expanded Footprint**

Complete

**Expanded Huddleston Footprint**

8 brown-sign private roads need to be completed

**Expanded Moneta Footprint**

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Meadors Spur—actively building
- Piney Grove School Road—actively building
- Promise Land Road—actively building
- Goose Creek Valley Road—actively building
- 11 brown-sign private roads to complete

## **Thaxton/Montvale Area Build**

PoP secured—construction to begin soon.

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road—partially complete
- Magnolia Drive—actively building
- Von Roy Road—pending
- Robertson Road—actively building
- 22 brown-sign private roads to complete

## **Jordantown/Goodview Area**

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Morgans Mill Road—actively building
- Turner Branch Road—actively building
- Hardy Road—actively building
- Goodview Road—actively building
- Jordantown Road—actively building
- Jeters Mill Road—actively building
- Beagle Club Road—actively building
- Saunders Grove Road—complete
- Saunders Road—actively building
- Nemmo Road—actively building
- 18 brown-sign private roads to complete