

ZiTel March 2024 Report

February Mainline construction completed on below roads and ready to splice in and turn up customers:

- Goodview Road—29,973 ft
- Sandy Level—10,479 ft
- Jordantown Road—7,836 ft
- Shady Grove—7,455 ft
- Morgans Mill—3,864 ft
- Mill Iron—22,655 ft
- Hardy Road—19,718 ft
- Magnolia Drive—9,776 ft
- Saunders Road—8,342 ft
- Total installed footage—100,294 (19 miles)

Total VATI customers installed to date: 972

**all completed roads have been removed from the list below*

- 69 customers on Dickerson Mill
- 44 customers on Stone Mountain
- 29 customers on Bold Branch
- 79 customers on Stewartville Road
- 78 customers on Smith Mountain Parkway
- 31 customers on Horseshoe Bend
- 17 customers on Goodview Town
- 12 customers on Meadors Spur Road
- 4 customers on Altice Road
- 11 customers on Shepards Store Road
- 8 customers on Saunders Grove
- 33 customers on Jordantown Road
- 3 customers on Sandy Level
- 5 customers on Nemo Road
- 1 customer on Grays lane
- 5 customers on Jeters Chapel
- 3 customers on Jeters Mill
- 7 customers on Robertson Road

Total VATI customers in the system in a pending state: 1691

- Stone Mountain—2 customers
- Ayers Road—9 customers
- Dickerson Mill Road—28 customers
- Dundee Road—1 customers
- Meadors Spur Road—15 customers

- SML Parkway Road—16 customers
- Stewartville Road—19 customers
- Altice Road—14 customers
- Goodview Town Road—2 customers
- Jordantown Road—57 customers
- Saunders Grove—21 customers
- Robertson Road—12 customers
- Rocky Ford Road—14 customers
- Isle of Pines—5 customers
- Hickory Cove—3 customers
- Jeters Chapel—26 customers
- Jeters Mill—22 customers
- Shephards Store Road—5 customers
- Morgans Mill—12 customers
- Goodview Road—37 customers
- Nemmo Road—33 customers
- Macon Loop/Boonsboro Place—2 customers

Main Line construction continues:

- Turner Branch Road
- Goodview Road
- Jordantown Road
- Quarterwood
- Highway 460

Boonsboro Expanded Footprint

Complete

Expanded Huddleston Footprint

8 brown-sign private roads need to be completed

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road—complete on Moneta side
- Robertson Road--complete
- Meadors Spur—actively building/splicing
- Piney Grove School Road—actively building
- Promise Land Road—actively building
- 11 brown-sign private roads to complete

Thaxton/Montvale Area Build

PoP secured—construction to begin soon.

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Rocky Ford Road—partially complete
- Magnolia Drive—actively building
- Von Roy Road—actively building
- Goose Creek Valley Road—actively building/engineering
- 21 brown-sign private roads to complete

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Morgans Mill Road—actively building
- Turner Branch Road—actively building
- Hardy Road—actively building
- Goodview Road—actively building
- Jordantown Road—actively building
- Jeters Mill Road—actively building
- Beagle Club Road—actively building
- Saunders Grove Road—complete
- Saunders Road—actively building
- Nemmo Road—actively building
- 17 brown-sign private roads to complete