

ZiTel April 2024 Report

March Mainline construction completed on below roads and ready to splice in and turn up customers:

- Fairdale Rd – 10,866 ft
- Gravel Hill Rd – 17,996 ft
- Stewart St – 15,650 ft
- Turner Branch – 23,446 ft
- Hardy Rd – 6,800 ft
- Shorevue Circle – 2,685 ft
- Jeters Mill Rd – 17,560 ft
- Saunders Rd – 28,918 ft
- Altice Rd – 6,832 ft
- Nemo Road – 9,675 ft
- Village Dr – 8,954 ft
- Mountain Meadows – 17,962 ft
- Atkinson Hollow Rd – 13,460 ft
- Simmons Mill Rd – 18,828 ft
- Stripers Cove Rd – 19,636 ft
- Cascade Dr – 10,800 ft
- Bramlett Rd – 1,990 ft
- Stoney Fork Road – 700 ft
- Old Indian Trail – 1,000 ft
- Dickerson Mill Extension – 11,470 ft
- Holly Court – 750 FT
- Von Roy Road – 7,591 ft
- Rocky Ford Rd – 8,500 FT
- Shepherds Store Rd – 15,488 FT
- Staunton Rive Dr – 641 FT
- Stewartsville Rd – 8,725 FT
- Sunset Knoll LN – 1,428 FT
- Total installed footage—288,351 (54.61 miles)

Total VATI customers installed to date: 1,258

**all completed roads have been removed from the list below*

- 44 customers on Horseshoe Bend
- 28 customers on Goodview Town
- 13 customers on Meadors Spur Road
- 10 customers on Altice Road
- 18 customers on Shepards Store Road
- 22 customers on Saunders Grove
- 43 customers on Jordantown Road

- 29 customers on Sandy Level
- 25 customers on Nemo Road
- 3 customer on Grays lane
- 8 customers on Jeters Chapel
- 12 customers on Jeters Mill
- 12 customers on Robertson Road
- 24 customers on Saunders Road

Total VATI customers in the system in a pending state: 2,680

- 15 customers in a pending state on Meadors Spur Road
- 3 customers in a pending state on Gravel Hill Rd
- 6 customers in a pending state on Stewart Street
- 14 customers in a pending state on Shorevue Circle
- 16 customers in a pending state on SML Parkway Road
- 28 customers in a pending state on Stewartsville Road
- 12 customers in a pending state on Altice Road
- 2 customers in a pending state on Goodview town road
- 46 customers in a pending state on Jordantown Road
- 18 customers in a pending state off Saunders Grove
- 28 customers in a pending state on Jeters Chapel
- 30 customers in a pending state on Jeters Mill
- 10 customers in a pending state on Morgans Mill
- 77 Customers in a pending state on Goodview Road
- 29 customers in a pending state on Nemmo Road
- 10 customers in a pending state on sandy level
- 6 customers in a pending state on Bruno Road
- 24 customers in a pending state on Saunders Road
- 10 customer is a pending state on Simmons Mill
- 12 customers in a pending state on Pendelton Road
- 52 customers in a pending state on Hardy Road
- 8 customers in a pending state on Surrey Road
- 8 customers in a pending state on Village Drove
- 15 customers in a pending state on Mountain Meadows.
- 9 customers in a pending state on Atkinson Hollow Rd
- 3 customers in a pending state on Harvey's Creek
- 6 customers in a pending state on Stoney Fork
- 3 customers in a pending state on Discerson Mill Ext
- 2 customers in a pending state on Joppa Mill Ext
- 3 customers in a pending state on Von Roy Rd
- 3 customers in a pending state on Old Indian Tril
- 2 customers in a pending state on Anna Lane

Main Line construction continues:

- Goodview Road
- Jordantown Road
- Quarterwood
- Highway 460

Boonsboro Expanded Footprint

Complete

Expanded Huddleston Footprint

Complete.

Expanded Moneta Footprint

- Moving down roads to Body Camp PoP and Landfill build
- Working to secure PoP in Body Camp to service Landfill build and into Town of Bedford

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Meadors Spur—actively building/splicing
- 7 brown-sign private roads to complete

Expanded Montvale Footprint

- Secured PoP at Peaks of Otter Winery, engineering to begin on Montvale expansion
- Engineering in progress for expansion of Montvale Parks and Rec PoP

Thaxton/Montvale Area Build

PoP secured—construction continues

Shady Grove Vol. FD – PoP 4

Montvale Parks & Rec Building – PoP 5

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Goose Creek Valley Road—actively building/engineering
- Pike Road—actively building/engineering
- Sheep Creek Road—actively building/engineering
- 19 brown-sign private roads to complete

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Morgans Mill Road—complete
- Turner Branch Road—complete
- Hardy Road—complete
- Goodview Road—complete
- Jordantown Road—complete
- Jeters Mill Road—complete
- Beagle Club Road—complete
- Saunders Grove Road—complete
- Saunders Road—complete
- Nemmo Road—complete
- 14 brown-sign private roads to complete