

ZiTel May 2024 Report

April Mainline construction completed on below roads and ready to splice in and turn up customers:

- Joppa Mill – 1,990 ft
- Magnolia Dr – 12, 500 ft
- Robertson Rd – 9,850 ft
- Rocky Ford Rd – 7,721 ft
- Shane Rd – 1,625 ft
- Stewartsville Rd – 3,700 ft
- Hardy Rd – 3,036 ft
- Turner Branch Rd – 5,214 ft
- Quarterwood Rd – 5.280 ft
- Bee Hollow – 4,474 ft
- Afton Ln – 2,468 ft
- Simmons Mill – 16,078 ft
- Cascade Rd – 5,704 ft
- Hilltop Rd – 600 ft
- Mountain View Ln – 4,014 ft
- Saunders Rd – 4,388 ft
- Porters Mountain Rd – 8,448 ft
- Oneal Dr – 1,216 ft
- Waterside Dr – 4,458 ft
- Sandy Level – 654 ft
- Jeters Mill – 10,684 ft
- Bore Auger – 24,288 ft
- *Woodshire Dr – 2038 ft**
- *Morris Dr – 680 ft**
- *Hickory Falls Rd - 3,220 ft**
- *Auger Loop - 2,199 ft**
- *Woodcroft - 3538 ft**
- *Summit Ridge - 4,270 ft**
- *Ben Wood Dr - 1,828 ft**
- *Rabbit Dr - 2,192 ft**
- *Dudley – 2,495 ft**
- *Deer Ridge Ln – 794 ft**
- *Shepards Rdge – 590 ft**
- *Dooleys Mountain – 1,271 ft**
- *Wilow Ridge – 3,322 ft**
- *Spice Ct – 936 ft**
- *Country Ln – 2,946 ft**

- Total installed footage—172,906 ft (32.75 miles)

*Private Road Packet

Total VATI customers installed to date: 1426

**all completed roads have been removed from the list below*

- Horseshoe Bend - 48
- Goodview Town - 32
- Meadors Spur Road - 16
- Altice Rd - 14
- Saunders Grove - 28
- Jordantown Rd - 49
- Sandy Level - 35
- Bruno - 12
- Nemo Road - 25
- Jeters Chapel Rd - 8
- Jeters Mill Rd - 14
- Saunders Rd - 24
- Village Dr - 4
- Mountain Meadows - 3
- Atkinson Hollow Rd - 7
- Stoney Fork - 18
- Old Indian Trail – 16
- Joppa Mill Extension – 18
- Holly Cout/Staunton River Drive – 12
- Bramlett Rd – 7
- Sunset Knoll LN – 9
- Dickerson Mill – 9
- Stewartville Road – 8
- Harvey’s Creek – 7
- Rocky Ford – 12
- Robertson Rd – 6

Total VATI customers in the system in a pending state: 2,881

- 12 customers in a pending state on Meadors Spur Road
- 4 customers in a pending state on gravel Hill Rd
- 7 customers in a pending state on Stewart St
- 18 customers in a pending state on Shorevue Circle
- 16 customers in a pending state on Altice Road
- 35 customers in a pending state on Jordantown Road
- 12 customers in a pending state off Saunders Grove
- 28 customers in a pending state on Jeters Chapel
- 30 customers in a pending state on Jeters Mill
- 10 customers in a pending state on Morgans Mill

- 81 Customers in a pending state on Goodview Road
- 31 customers in a pending state on Nemmo Road
- 2 customers in a pending state on sandy level
- 6 customers in a pending state on Bruno
- 24 customers in a pending state on Saunders
- 10 customer is a pending state on Simmons Mill
- 16 customers in a pending state on Pendelton
- 52 customers in a pending state on Hardy Rd
- 18 customers in a pending state on Turner Branch
- 8 customers in a pending state on Surrey
- 6 customers in a pending state on Village Dr
- 14 customers in a pending state on Mountain Meadows.
- 12 customers in a pending state on Atkinson Hollow Rd
- 33 customers in a pending state on the various private Road Packet
- 1 customer in a pending state on Harvey's Creek
- 0 customers in a pending state on Stoney Fork
- 0 customers in a pending state on Discerson Mill Ext
- 3 customers in a pending state on Joppa Mill Ext
- 5 customers in a pending state on Von Roy Rd
- 0 customer in a pending state on Old Indian Tril
- 0 customers in a pending state on Anna Lane
- 13 customers in a pending state on Rocky Ford Road
- 1 customer in a pending state on Robertson Rd

Main Line construction continues:

- Goodview Road
- Jordantown Road - COMPLETED
- Quarterwood
- Highway 460

Boonsboro Expanded Footprint

Complete

Expanded Huddleston Footprint

Complete.

Expanded Moneta Footprint (rescope)

- Moving down roads to Body Camp POP and Landfill build
- Working to secure PoP in Body Camp to Service Landfill build and into town of Bedford.

Expanded Moneta Footprint

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Meadors Spur—actively building/splicing
- 7 brown-sign private roads to complete

Expanded Montvale Footprint (rescope)

- secured PoP at Peak of Otter Winery, Engineering to begin on Montvale expansion.
- Engineering in progress for expansion of Montvale Parks and Rec PoP

Thaxton/Montvale Area Build

PoP secured—construction continues

Shady Grove Vol. FD – PoP 4

Montvale Parks & Rec Building – PoP 5

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Goose Creek Valley Road—actively building/engineering
- Pike Road—actively building/engineering
- Sheep Creek Road—actively building/engineering
- 12 brown-sign private roads to complete

Jordantown/Goodview Area

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Morgans Mill Road—complete
- Turner Branch Road—complete
- Hardy Road—complete
- Goodview Road—complete
- Jordantown Road—complete
- Jeters Mill Road—complete
- Beagle Club Road—complete
- Saunders Grove Road—complete
- Saunders Road—complete
- Nemmo Road—complete
- 8 brown-sign private roads to complete