

## ZiTel July 2024 Report

**Mainline construction completed on below roads and ready to splice in and turn up customers:**

Sharps Mountain Road – 4,040 ft  
Wheatland – 12,654 ft  
Mountain Valley Road – 1,456 ft  
Patterson Mill Road – 26,959 ft  
Cobb Mountain Road – 14,977 ft  
Spradlin Road – 4,822 ft  
Otter Hill Road – 2,922 ft  
Mountain Lane – 2,004 ft  
Quarterwood Road – 5,408 ft  
Hardy Road – 7,888 ft  
Goodview Road – 834 ft  
Drewrys Road – 458 ft  
**Total Installed Footage – 84,491 ft**

**Total VATI customers installed to date: 1821**

*\*all completed roads have been removed from the list below*

- Stoney Fork – 21
- Old Indian Trail – 18
- Joppa Mill Extension – 22
- Holly Cout/Staunton River Drive – 14
- Bramlett Road – 8
- Sunset Knoll Lane – 10
- Dickerson Mill – 16
- Stewartsville Road – 8
- Harvey's Creek – 8
- Rocky Ford – 17
- Robertson Road - 9
- Wheatland Road – 4
- Sharps Mountain Road – 5
- Saunders Grove – 35
- Jordantown Road – 55
- Sandy Level – 42
- Bruno – 16
- Nemo Road – 29
- Jeters Chapel Road – 14
- Jeters Mill Road – 15
- Saunders Road – 35
- Simmons Mill Road – 21
- Village Drive – 11

- Mountain Meadows – 4
- Atkinson Hollow Road – 12

**Total VATI customers in the system in a pending state: 2,811**

- 11 customers in a pending state on Meadors Spur Road
- 22 customers in a pending state on Shorevue Circle
- 10 customers in a pending state on Altice Road
- 35 customers in a pending state on Jordantown Road
- 6 customers in a pending state off Saunders Grove
- 33 customers in a pending state on Jeters Chapel
- 21 customers in a pending state on Jeters Mill
- 6 customers in a pending state on Morgans Mill
- 25 customers in a pending state on Goodview Road
- 18 customers in a pending state on Nemmo Road
- 28 customers in a pending state on Saunders
- 11 customer is a pending state on Simmons Mill
- 18 customers in a pending state on Turner Branch
- 10 customers in a pending state on Atkinson Hollow Rd
- 42 customers in a pending state on Bore Auger
- 64 customers in a pending state on the various private Road Packet

**Main Line construction continues:**

- Goodview Road - COMPLETED
- Jordantown Road - COMPLETED
- Quarterwood – COMPLETED
- Highway 460 - COMPLETED

**Boonsboro Expanded Footprint**

Complete

**Expanded Huddleston Footprint**

Complete.

**Expanded Moneta Footprint (rescope)**

- Moving down roads to Body Camp POP and Landfill build
- Working to secure PoP in Body Camp to Service Landfill build and into Town of Bedford.

## **Expanded Moneta Footprint**

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Meadors Spur—splicing

## **Expanded Montvale Footprint (rescope)**

- secured PoP at Peak of Otter Winery, Engineering to begin on Montvale expansion.
- Working areas northwest of Landfill build
- Engineering in progress for expansion of Montvale Parks and Rec PoP

## **Thaxton/Montvale Area Build**

PoP secured—construction continues

Shady Grove Vol. FD – PoP 4 - COMPLETED

Montvale Parks & Rec Building – PoP 5 – COMPLETED

Main Line construction continues and permits pending submission or pending approval with VDOT:

- Goose Creek Valley Road—actively building/engineering
- Pike Road—actively building/engineering
- Sheep Creek Road—actively building/engineering
- 3 brown-sign private roads to complete

## **Jordantown/Goodview Area**

Complete.