

ZiTel October 2022 Report

Continuing to actively turn up/connect customers in the following areas:

- Stoney Fork Road
- Lipscomb Road

Main lane construction continues in the following areas:

- Stewartville Road Primary Main Line (from Staunton River High School to Jordantown Road)—aerial plant, delayed due to AEP permit, awaiting approvals

Construction continues in the EastLake Church neighborhood:

- Hendricks Store Road—(mainline, buried construction continues)
- Timberwood Lane—(mainline, buried construction continues)
- Crystal Shores Drive—(mainline, buried construction continues)
- Wayfarer Lane—(mainline, buried construction continues)
- Custers Cove Way—(mainline, buried construction continues)
- Brook Run—(in construction schedule, continues)
- White Cap Lane—(in construction schedule, continues)
- Aspen Road— (in construction schedule, continues)
- Red Oak Road—(in construction schedule, continues)
- Peninsula Drive—(in construction schedule, continues)
- E Road, D Road, B Road—(after further survey, changed to drops only for this campground)
- Bent Tree Road—(in construction schedule, continues)
- Oak Hollow Road—(in construction schedule, continues)
- Pine Knob Circle—(in construction schedule, continues)
- Meadow Point Drive—(in construction schedule, continues)

Huddleston Expanded Footprint

These permits are pending submission or pending approval with VDOT. Permitting requirement changed and permits must be resubmitted:

- Smith Mountain Lake Parkway
- Dundee Road
- Altice Road
- Bold Branch Road
- Patmos Church Road
- Feldspar Road

Expanded Moneta Footprint

These permits are pending submission or pending approval with VDOT. Permitting requirement changed and permits must be resubmitted:

- Construction scheduled to begin on Moneta Road (from Food Lion to Hales Ford Bridge)
- Dickerson Mill Road
- Emmaus Church Road
- Diamond Hill Road
- Goodview Road (Diamond Hill Side)
- Trading Post Road