

ZiTel August 2024 Report

VATI Rescope Project in Thaxton/Montvale areas (Completion Date: March 2025)

Mainline construction completed on below roads and ready to splice in and turn up customers:

- Windhurst Dr – 3,177 feet
- Chestnut Mountain Dr – 1,436 feet
- Old Brook Rd – 1,852 feet
- Spradlin Rd – 9,600 feet
- Wheatland – 358 feet
- Quarterwood - 4,620 feet
- Private Roads – 28,545 feet

Total Installed Footage – 49,588 feet (9.39 miles)

Total VATI rescope customers installed to date: 204

Total VATI rescope passings completed: 535

Expanded Moneta Footprint

- Installing and configuring Body Camp POP and Landfill build.
- PoP in Body Camp to service Landfill build and into Town of Bedford.
- Re-engineering portion of Moneta footprint to facilitate service from Body Camp.

Expanded Montvale Footprint

- Secured PoP at Peaks of Otter Winery/Engineering to begin on Montvale expansion.
- Equipment configured and ready to install into the Montvale Parks and Rec PoP.
- Working in areas northwest of Landfill build.
- Engineering in progress for expansion of Montvale Parks and Rec PoP.