



COUNTY OF BEDFORD, VIRGINIA

COUNTY ADMINISTRATION BUILDING
122 EAST MAIN STREET, SUITE G-03
BEDFORD, VIRGINIA 24523

WILL GOODWIN, CBO
COUNTY BUILDING OFFICIAL

DEPARTMENT OF COMMUNITY DEVELOPMENT DIVISION OF BUILDING INSPECTION

BLOWER DOOR TEST FORM

2018 Virginia Residential Code Section N1102.4.1.2 (R402.4.1.2) Testing.

The building or dwelling unit shall be tested and verified as having an air leakage rate not exceeding five air changes per hour in Climate Zone 4. Testing shall be conducted in accordance with RESNET/ICC 380, ASTM E779, or ASTM E1827 and reported at a pressure of 0.2 inches w.g. (50 Pa). A written report of the results of the test shall be signed by the party conducting the test and provided to the building official. Testing shall be conducted by a Virginia licensed general contractor, a Virginia licensed HVAC contractor, a Virginia licensed home inspector, a Virginia registered design professional, a certified BPI Envelope Professional, a certified HERS rater, or a certified duct and envelope tightness rater. The party conducting the test shall have been trained on the equipment used to perform the test. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.

Bedford County Building Permit # **BLDR**_____ - _____ Date of test: _____

Tester Name : (print) _____

Tester Phone #: _____

Tester Email: _____

Tester License #: _____ License type: _____

CERTIFICATION:

I hereby certify that the information provided is accurate and complies with the 2018 Virginia Residential Code section N1102.4.1.2.

Testers signature: _____ Date: _____

NOTICE: You need to submit the following 2 items to: permittech@bedfordcountyva.gov or to the inspector while onsite during the final inspection.

1. This completed form.
2. Written test results.